

Detail of Contract awarded upto JUNE, 2015

Project Planning & Development Department

Sr. No.	Tender No.	Date of opening (Tender)	Description of work/study	Contract No. & date (LOA)	Contractor's Name	Estimated cost of work (Rs.)	Tendered cost (Rs.)	Scheduled completion date	Physical Progress (upto 30.06.15)
1.	PP&D/RVNL/Tender/Nandgaon-Umroli/2013	06.08.2013	Bankability Study of Umroli Station to Nandgaon Port new line project in Western Railway.	PP&D/RVNL/Tender/Nandgaon-Umroli/2013 Dated 17.09.2013	M/s Deloitte Touche Tohmatsu India Pvt.Ltd.	12,68,544/-	12,92,140/-	26.01. 2014 (16 weeks from the date after acceptance of CVs of key professionals. CVs accepted on 08.10.2013)	Revised Final Report under examination by Nandgaon Port .
2.	PP&D/RVNL/BP-KRC/2013	05.09.2014	Preparation of Business Plan for Kutch Railway Company Ltd. (KRC)	PP&D/RVNL/Business Plan/Tender/2014 /Vol.-1 Dated:11.02.2015	M/s Feedback Infra Pvt. Ltd.	13,69,000/-	16,57,310/-	02.06. 2015 (16 weeks from the date of issue of LOA on 11.02.2015)	Kick-off & Inception meeting held on 25.02.2015. Draft Report yet to be submitted. Delayed as Consultant has been unable to get data from Mundra.
3.	PP&D/RVNL/Cement Plants/2013	12.02.2015	Bankability Study for New Rail Connectivity to Cement Plants from Sanjamal Railway Stn. Between Yerraguntla – Nandyal section in SCR.	PP&D/RVNL/Cement Plants / Tender / 2015 Dated 28.04.2015	M/s Feedback Infra Pvt. Ltd.	21,00,000/-	18,98,884/-	18.08. 2015 (16 weeks from the date of issue of LOA on 28.04.2015)	Draft Traffic Report submitted by consultant on 29.06.2015.